FRYE, PAUL A & STEPHANIE W
7 Gentry Oak Ct
The Woodlands TX

	Task Name	Start Date	End Date	Assigned To	Comments	Duration
1	Signing agreements	04/03/17	04/03/17	Customer / SCM	Digital signing agreements	1d
2	Permits - Fees	04/03/17	04/03/17	SCM	Township approved Trailers only, plus Conroe dumping fees	1d
3	Job site assessment	04/03/17	04/03/17	SCM	Pictures, Lock box and set security	1d
4	Create a website / customer portal	04/03/17	04/03/17	SCM	Web site / customer portal	1d
5	Drawings and 3Ds	04/03/17	04/11/17	SCM Team	Pablo and Blythe	7d
6	Initial Material selections	04/03/17	04/13/17	SCM Team	Blythe and Arleah	9d
7	Demolition	04/04/17	04/07/17	Demolition crew	Demolition based in scope of work	4d
8	Cleaning and Painting crew	04/07/17	04/10/17	Painters Pablo Medoza	Disinfect and seal subfloors 2nd floor	2d
9	Kitchen and bathroom layouts	04/10/17	04/10/17	SCM / Customer	Approve of floor plan layouts	1d
10	Rough-in Inspection MEP	04/10/17	04/10/17	SCM	1st. Inspections for plumbing and electric/ based in new design for Kitchen and bathroom	1d
11	Appliances pre-selection	04/10/17	04/10/17	SCM		1d
12	Electrical work - Rough in	04/10/17	04/14/17	Bales electric	Kitchen and bathroom	5d
13	HVAC Rough in	04/12/17	04/14/17	Happy air	Kitchen	3d
14	Plumbing kitchen rough in	04/13/17	04/14/17	LHH plumbing	Kitchen	2d
15	Appliances selection	04/13/17	04/14/17	SCM / Customer	Ferguson appliances selections	2d
16	Plumbing material selections	04/14/17	04/14/17	SCM / Customer	Bathrooms	1d
17	Carpentry work	04/13/17	04/18/17	Luis Prieto	Trim work, subfloors, attic subfloors	4d
18	Drywall	04/18/17	04/21/17	Painters Pablo Medoza	Drywall repair around house	4d
19	Final material selection	04/21/17	04/21/17	SCM / Customer	Tile selections and cabinets	1d
20	Order cabinets	04/24/17	04/24/17	SCM / FBS	Order cabinets to Kitchen and Bathroom	1d
21	Plumbing rough -in bathrooms	04/24/17	04/26/17	LHH Plumbing	Rough-in Bathrooms	3d
22	Tile work	04/26/17	05/10/17	Jacob Stainnes	Tile work in Bathrooms	11d
23	Mirror / Glass templates	05/10/17	05/10/17	Milstead	Glass templates	1d
24	Cleaning crew	05/11/17	05/11/17	Cleanin crew	Cleaning job site	1d
25	Wood floors preparation	05/12/17	05/15/17	Servantes Jamie	Repair, sanding, wood filler and buffing	2d
26	Painting work	05/16/17	06/02/17	Painters Pablo Medoza	Painting house	14d
27	Cabinets	06/05/17	06/09/17	FBS	Install cabinets	5d
28	Counter tops and solid surfaces	06/07/17	06/14/17	Denis reyes	Kitchen, bathrooms and fireplace	6d
29	Tile work	06/14/17	06/16/17	Jacob Stainnes	Backsplashes	3d
30	Electrical work	06/14/17	06/16/17	Bales Electric	Trim out	3d
31	Plumbing work	06/19/17	06/21/17	LHH Plumbing	Trim out	3d
32	Hardware, Mirrors and accesories	06/21/17	06/23/17	Luis Prieto	Hardware around house	3d
33	Glass and Mirrors	06/21/17	06/23/17	Milstead	Glass and Mirrors	3d
34	Cleaning crew	06/23/17	06/23/17	Cleaning crew	Cleaning Job site	1d
35	Carpet	06/26/17	06/28/17	Tolentino Benitez	Install Carpets	3d
36	1st Painting Touch ups	06/28/17	06/30/17	Painters Pablo Medoza	Touch ups around house	3d
37	Re-finish floors	07/03/17	07/10/17	Servantez Jamie	Re-finish floors	6d
38	2nd painting touch ups	07/10/17	07/10/17	Painters Pablo Medoza	Touch ups 1st floor	1d
39	MEP Inspections	07/10/17	07/10/17	SCM	Mechanical, electrical and plumbing inspections	1d
40	Appliances installation	07/11/17	07/12/17	Ferguson	Appliances Installation	2d
41	Cleaning crew	07/13/17	07/14/17	Cleaning crew	Cleaning job site	2d
42	Walk Through	07/14/17	07/14/17	SCM / customer		1d
43	Final touch ups	07/17/17	07/21/17	SCM		5d